

SECTION 6—SCHEDULE

The activities documented in this MAS shall be completed in accordance with the project schedule below. If changes to this schedule are required, the responsible Mapping Partner shall coordinate with FEMA and the other Mapping Partners in a timely manner. Please also identify to whom the products associated with each task are to be submitted to (i.e. the MIP, FEMA Regional Office, etc.).

Table 6.1 Mapping Activities Schedule

Activities	RESPONSIBLE PARTNER(S)	START DATE	END DATE
Scoping	DNRC, FEMA/NSP	9/17/07	10/17/07
Field Surveys	DNRC		
Topographic Data Development	DNRC	9/17/07	11/16/07
Independent QA/QC Review of Topographic Data	FEMA/NSP	11/19/07	12/3/07
Base Map Acquisition	DNRC	9/17/07	2/01/08
Independent QA/QC of Base Map	FEMA/NSP	2/04/08	3/17/08
Hydrologic Analyses	DNRC	3/18/08	4/18/08
Independent QA/QC Review of Hydrologic Analyses	FEMA/NSP	4/21/08	5/19/08
Hydraulic Analyses	DNRC	4/21/08	6/20/08
Independent QA/QC Review of Hydraulic Analyses	FEMA/NSP	6/23/08	7/21/08
Floodplain Mapping: <ul style="list-style-type: none"> • Detailed Riverine or Coastal Analysis • Refinement or Creation of Zone A • Merging Revised and Unrevised Areas <Floodplain Mapping or Redelineation> <ul style="list-style-type: none"> • Redelineation Using Effective Flood Profiles and Updated Topographic Data • Redelineation/Digitization of Non-Revised Areas 	DNRC	2/01/08	10/31/08
Independent QA/QC Review of Floodplain Mapping	FEMA/NSP	11/03/08	12/15/08

Activities	RESPONSIBLE PARTNER(S)	START DATE	END DATE
Redelineation <Floodplain Mapping or Redelineation> <ul style="list-style-type: none"> • Redelineation Using Effective Flood Profiles and Updated Topographic Data • Redelineation/Digitization of Non-Revised Areas 	DNRC		
Independent QA/QC Review of Redelineation	FEMA/NSP		
DFIRM Database (including Graphic Specifications)	DNRC	2/01/08	8/01/08
Independent QA/QC Review of DFIRM Database	FEMA/NSP	8/04/08	9/04/08
Produce Preliminary Map Products (including 1/3 Outreach)	DNRC	12/17/08	1/19/09
Independent QA/QC of Preliminary Map Products	FEMA/NSP	1/20/09	2/20/09
Post-Preliminary Processing (including 1/3 Outreach)	DNRC, FEMA/NSP	1/19/09	2/19/10